



LISTA PROGRESU PAGAMENTO ACTUAL PROJETO PDIM TINAN 2025 HUSI MUNICIPIO LIQUICA

NO	TINAN	SECTORES	NARAN PROJECTO	MUNICIPIO	POSTO ADMINISTRATIVO	FATIN		KUSTO POUPANSA	KOMPANHIA	VALOR KONTRATO	% PAGAMENTO	% SEIDAUK PAGAMENTO	% FIZIKU	OBS
						SUCU	ALDEIA							
1	2025	SERVISU SAUDE	KONSTRUSAUN FOUN POSTU SAUDE NO UMA BA PESOAL SAUDE ALDEIA BAUTALO BLAI, DARULEMA;	LIQUICA	LOES	LISADILA				\$ 115,580.58		100%	56.79%	
2	2025	SERVISU EDUKASAUN	KONSTRUSAUN ESCOLA EB . 1,2 FAZENDA;	LIQUICA	LIQUICA VILA	LEOTELA				\$ 112,177.88		100%	56.79%	
3	2025	SERVISU SAUDE	KONSTRUSAUN NO ESTENSAUN SALA KONSULTA SENTRU SAUDE MUABARA;	LIQUICA	MAUBARA	VAVIQUINIA				\$ 115,000.00		100%	50.00%	
4	2025	SERVISU OP	KONSTRUSAUN BA KARTORIO BA KONCERVASAUN DE REGISTO + POSTO SIGURANCA;	LIQUICA	BAZARTETE	MAUMETA				\$ 141,814.94		100%	48.96%	
5	2025	SERVISU SAS	PERFURASAUN NO KANALIZASAUN BE'E MOS ALDEIA LEBULUGOR, KAIBAIR RAEGLELU SUKU GUGLEUR POSTO ADMINISTRATIVO MAUBARA;	LIQUICA	LOES	GUGULEUR				\$ 2,816,685.86		100%	22.00%	
TOTAL				5 ROJETO				\$ -		\$ 3,301,259.26	0%	100%	46.91%	